

Delaware County Stormwater Board Meeting - October 5th, 2026

Meeting Metadata	Details
Video Recording	https://www.youtube.com/watch?v=f_u3ZfhCt-E
Publication Date	2026-10-05T14:57:46Z
Target Category	delaware_county

Notice: This report is provided by the [Muncie Policy Memo](#) as a public service. This summary is generated automatically using artificial intelligence from public video transcripts, both of which are prone to error. The report is intended to provide an overview of meeting business and an aid to accessing detailed information from the video recording. When accuracy is critical, please refer to the official video recording or approved minutes.

Municipal Meeting Summary: Delaware County Stormwater Board

Meeting Identification & Attendance

- **Call to Order & Spoken Details:** Presiding officer called the regular meeting of the Delaware County Stormwater Board to order on October 5, 2026, at [00:01:03](#).
- **Attendance:**
 - **Present:** Commissioner Henry, Commissioner Reagan, and Commissioner Brand (Presiding).
 - **Absent:** Mr. Borchert (excused).

Preliminary & Procedural Business

- **Ceremonial Openings:** The board rose for the Pledge of Allegiance led by the presiding officer [00:01:09](#).
- **Approval of Minutes:** The minutes from the September 8 meeting were reviewed, noting corrections regarding motion makers under new business. Approved by Voice Vote [00:02:28](#).

Substantive Business & Board Action

Old Business

- **00:02:42 Stony Creek Drive Issue Status:**
 - **Presenter:** Board / Absent Surveyor Borchert.
 - **Deliberation Summary:** Status update following the DNR permit was deferred to the next meeting due to Mr. Borchert's absence. Left on the agenda.
 - **Action & Vote Disposition:** Deferred.
- **00:03:00 Kin Drive Easement and Work Progress:**
 - **Presenter:** Staff / Dean.
 - **Deliberation Summary:** Ashland Land Surveyors are finalizing easements. Materials are ordered by the contractor. The project will utilize an 8-inch dual-wall plastic pipe running to the creek, with access points at the road and creek for maintenance. Both the south and north sides will have connected drainage. Tree removal is lined up with homeowner permission. Paving and topsoil/gravel spreading are planned as early priorities for next year.
 - **Action & Vote Disposition:** Left on the agenda under old business until completion.
- **00:04:49 Log Jam Status (Daleville):**
 - **Presenter:** Staff.
 - **Deliberation Summary:** The log jam removal near Daleville is complete, with a few small items remaining to be cleared out during upcoming canoe launch work. Payment was approved earlier in the day.
 - **Action & Vote Disposition:** Completed / Acknowledged.
- **00:04:48 Foundry Row Stormwater Improvements Status:**
 - **Presenter:** Staff.
 - **Deliberation Summary:** Staff member noted an inspection visit is scheduled for the current week; no current update available.
 - **Action & Vote Disposition:** Left on the agenda.
- **00:06:03 DeSoto Drainage Issues and Replacements:**
 - **Presenter:** Dean.
 - **Deliberation Summary:** The contractor experienced backlogs on other jobs but plans to start the DeSoto project this week, with completion targeted around November 2.
 - **Action & Vote Disposition:** Left on the agenda for review at the next meeting.
- **00:06:54 Review of Draft RFP for Stormwater Rate:**
 - **Presenter:** Mr. Brooke / Board.
 - **Deliberation Summary:** The board previously approved using O'Crowne and Associates. Mr. Brooke is working on putting the RFP together.
 - **Action & Vote Disposition:** Left on the agenda.
- **00:07:27 Soil and Water Conservation Funding Request:**

- **Presenter:** John Newby / Board.
- **Deliberation Summary:** Request for \$25,000 needed by December. Recent revenue figures have been updated in the finances.
- **Action & Vote Disposition:** Left on the agenda for further consideration.
- **00:08:50 Calvin Road Open Ditch (Progress Rail):**
 - **Presenter:** Board.
 - **Deliberation Summary:** Progress Rail worked on their parking lot, installed catch basins, tied into the county ditch, and dipped the ditch out. Surveyor Borchert previously planned to inspect it.
 - **Action & Vote Disposition:** Added to old business for status update.

New Business

- **00:09:25 MS4 Coordinator Report:**
 - **Presenter:** Courtney Pruitt (reporting for Laura).
 - **Deliberation Summary:** Provided updates on recent events: the Raindrop Run had 13 participants due to threatening weather; the White River cleanup successfully removed 16.97 tons of trash with college student volunteers. Upcoming items include the MS4 audit on November 18 and scheduling annual facility inspections with the highway department. Construction sites are currently focused on seeding before winter.
 - **Action & Vote Disposition:** Informational report; accepted.
- **00:11:10 Northwood Road Sinking Issue:**
 - **Presenter:** Board / Mr. Mays' note.
 - **Deliberation Summary:** Report of a road sinking and collapsing issue on Northwood (south of Centennial, connecting to 700 East) involving culverts and ditch problems. Dean and board members plan to inspect the site the following day and coordinate with the surveyor.
 - **Action & Vote Disposition:** Acknowledged for immediate staff investigation.
- **00:12:10 County Road 800 South and US 35 South (Losantville) Erosion:**
 - **Presenter:** Dean / Board.
 - **Deliberation Summary:** Discussed heavy erosion and exposed telephone poles (36 inches down) behind a property at 56707 East County Line Road. Dean met with FEMA on Friday. Options include expensive riprap protection or restoring the ditch to its original southern location (abandoned/moved by a property owner 20+ years ago). Board consensus favored restoring the original ditch location to protect the county road more economically. Will require coordination with Henry County.
 - **Action & Vote Disposition:** Added to old business; staff directed to pursue plans.
- **00:14:51 General Discussion on Agricultural Tiling & Drainage:**
 - **Presenter:** Board members.

- **Deliberation Summary:** Board members raised concerns regarding agricultural landowners installing thousands of feet of plastic field tile, funneling significantly more water into county ditches at a much faster rate. Examples cited include Summerhill, where an out-of-county farmer attempted to reroute and dump substantial new water volumes into existing infrastructure. Board members discussed the cumulative strain on drainage systems.
- **Action & Vote Disposition:** Discussion only.
- **00:17:05 Claims and Financial Approval:**
 - **Presenter:** Board.
 - **Deliberation Summary:** Presentation of claims/payments to Mrs. Parks totaling \$33,587.43.
 - **Action & Vote Disposition:** Approved by Voice Vote.

Open Public Comment / Citizen Forum

- **00:18:00 Public Comment Period:** Presiding officer opened the floor for public comment. No members of the public stepped forward to speak.

Administrative Updates & Adjournment

- **Staff / Board Announcements:** None explicitly scheduled beyond ongoing project timelines (audit on Nov. 18, DeSoto project completion by Nov. 2).
- **Adjournment:** Motion to adjourn made, seconded, and passed unanimously by voice vote **00:18:09**.

Muncie Policy Memo Civic Monitoring Automated Pipeline. Report generated on 2026-10-07 02:01:58 using model gemini-3.5-flash-lite.